

ODP 0-639
15 May 1980

MEMORANDUM FOR: Deputy Director for Administration
FROM: Bruce T. Johnson
Director of Data Processing
SUBJECT: ODP Report for Week Ending 14 May 1980

SAFE

STATINTL The Consolidated SAFE Project Office (CSPO) Award Fee Board completed its determination of the award fee earned [REDACTED] for the period 1 October 1979 through 31 March 1980. The evaluation was based on the contractor's performance in the areas of technical performance, project management, schedule performance and security performance. They were awarded 78% of the available award fee.

STATINTL The Office of Logistics has revised the two-phase construction schedule for the SAFE computer center. Key milestones are now: Phase I construction start--28 July 1980; Phase I area completed--15 April 1981; UPS systems tested and accepted--August 1981; Phase II construction project awarded--February 1982; and Phase II construction completed--October 1982. [REDACTED]

ADSTAR

STATINTL The ADSTAR conversion subsystem successfully passed the functional phase of the acceptance test on 9 May. The performance phase of the acceptance test started 13 May 1980. [REDACTED]

TADS

STATINTL The Telemetry Analysis and Display System (TADS) successfully completed the Printer/Plotter Software Integration Test on 13 May 1980. This completes the acceptance of the six additional graphic stations and the two plotters which were purchased under Phase II of the contract. [REDACTED]

Support to OPPPM

PERSIGN - Integrated Personnel Management Information System. Although many of the benefits of the new PERSIGN II (HRS) system are somewhat intangible, or have yet to be fully quantified, an immediate benefit is the return to the tape library of approximately 1500 scratch tapes. [REDACTED]

STATINTL

Support to Office of Data Processing

WORDP - Word processing monitoring function. We have forwarded to the Director of Logistics a memorandum and procurement request for the acquisition of two single and one dual station composite NIX System 3000 units to be located in ODP's front office and Management Staff areas. These units will contain all available options and will be evaluated as to their usefulness in automating an office. They have been approved by COMSEC for installation in Headquarters with a communication link to the VM System. [REDACTED]

STATINTL

By [REDACTED] 11-11-80

Bruce T. Johnson

STATINTL

O/D/ODP, [REDACTED]:ee/5-15-80

Distribution:

- Orig + 2 - adse
- 1 - ea Div/Staff/ODP
- 1 - ODP Registry
- 2 - O/D/ODP